COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS AT MHR & BHOOMIKA LAYOUT IN WARD NO.14 BAGALAGUNTE.**
2. Sanctioned Estimate No. & Dt :
3. Head of Account which is Chargeable : P 2415 Reserve fund.
4. Work Order No. & Dt :
5. Name of Contractor : KRIDL
6a. Time stipulated for completion of work :
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 3403
8. Check measurement of the Asst. : M.B. No. 3407
   Asst. Exe. Eng. / Exe. Eng : Page No. 340237 to 340243
9. Name of the Office / Official : 12/12-13
   incharge of the work : Page No. 340237 to 340243
10. a) Asst. Engineer : MANJUNATH
    b) Asst. Exe. Engineer : Ranga Swamy.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30 Lakhs	29,80,063	—	19,934=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14,

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. ( )

Scanned by CamScanner